PAGE 1 of 2

Automatic Sprinkler Systems

Contractor's Material and Test Certificate for Underground Piping

Date: Property Name:				
Property Address:				J
Procedure Upon completion of work, inspection and an owner's representative. All defects shall finally leave the job.	tests shall be	e made by the contractor	's representative and wit	
A certificate shall be filled out and signed be ties, owners, and contractors. It is understoclaim against contractor for faulty material, requirements or local ordinances.	od that the	owner's representative's	signature in no way prej	udices any
Plans				
Accepted by [approving authority's name(s))]			
Address				
Installation conforms to accepted plans?	☐ Yes	□ No		
Equipment used is approved?	☐ Yes	□ No		
If no, explain deviations.				
Instructions				
Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain.			valves Yes	□ No
Have copies of appropriate instructions and premises? If no, explain.	d care and m	naintenance charts been l	eft on □ Yes	□ No
Location Supplies bldgs				
Underground Pipes and Joints				
Pipe conforms to	standard.		☐ Yes	☐ No
Fittings conforms to If no, explain.	standa	ard.	☐ Yes	☐ No
Joints needing anchorage clamped, strappe	ed, or blocke	ed in accordance with		
standard.			☐ Yes	☐ No
If no, explain.				
Test Description				
FLUSHING: Flow the required rate until wat bags at outlets such as hydrants and blow-of pipe, 600 gpm (2271 L/min) for 5-in. (127 (3785 L/min) for 8-in. (203-mm) pipe, 150 L/min) for 12-in. (305-mm) pipe. When su	ffs. Flush at fl '-mm) pipe,)0 gpm (567	lows not less than 400 gpi 750 gpm (2839 L/min) f '8 L/min) for 10-in. (254-	m (1514 L/min) for 4-in. or 6-in. (152-mm) pipe, mm) pipe and 2000 gp	(102-mm) 1000 gpm m (7570

FORM 2-K

Automatic Sprinkler Systems

Contractor's Material and Test Certificate for Underground Piping (cont.)

Test Description (cont.)

HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for two hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for two hours.

LEAKAGE: New pipe laid with rubber gasketed joints shall, if the workmanship is satisfactory, have little or no leakage at the joints. The amount of leakage at the joints shall not exceed 2 qts per hr. (1.89 L/h) per 100 joints irrespective of pipe diameter. The leakage shall be distributed over all joints. If such leakage occurs at a few joints the installation shall be considered unsatisfactory and necessary repairs made. The amount of allowable leakage specified above may be increased by 1 fl oz per in. valve diameter per hour (30 mL/25 mm/h) for each metal-seated valve isolating the test section. If dry barrel hydrants are tested with the main valve open, so the hydrants are under pressure, an additional 5 oz per minute (150 mL/min) leakage is permitted for each hydrant.

Flushing Tests New underground piping flushed according to standard By (company)	d. □ Yes	☐ No If no, explain.			
How flushing flow was obtained: Through what type opening Lead-ins flushed according to standard By (company)	☐ Tank or reservoir ☐ Hydrant butt ☐ Yes	☐ Fire pump☐ Open pipe☐ No☐ If no, explain.			
How flushing flow was obtained	☐ Tank or reservoir o flange and spigot	☐ Fire pump☐ Open pipe			
Hydrostatic Test All new underground piping hydrostatically tested at psi (bar) for hours Joints covered?					
Leakage Test Total amount of leakage measured: gals (L) hours Allowable leakage: gals (L) hours					
Hydrants Number installed: Type and make: All operate satisfactorily? ☐ Yes ☐ No					
Control Valves Water control valves left wide open? If no, state reason.	☐ Yes	□ No			
Hose threads of fire department connections and hydrants interchangeable with those of fire department answering alarm?	☐ Yes	□ No			
Remarks Date left in service with all control valves open:					
Installing Contractor:					
Signatures of Test Witnesses For property owner (signed) T	ītle	Date			
For sprinkler contractor (signed) T	Title	DatePAGE 2 of 2			